Measure R Project Status

Facilities Services Doug Jensen, Executive Director

Project Status

- Current Projects
 - Facilities/Warehouse Shops HVAC Modification
 - In Progress
 - Budget \$227,550
 - · Estimated Completion August 2015
 - · Campus Roadway Safety Project
 - In Progress
 - Budget \$207,646
 - Estimated Completion August 2015
 - · Health & Sciences Building Upgrades
 - In Progress
 - Budget \$65,000
 - · Estimated Completion August 2015

Project Status

Current Projects

- · Softball Field Structural Repair
 - Complete
 - Budget \$7,602
- · Replace & Upgrade Campus Infrastructure
 - In Progress Construction Complete Verifying Campus Underground Utility As-Built Conditions
 - Budget \$120,167 (As-Built Phase Only)
 - · Estimated Completion November 2015
- · Renovation of Choral Room Building FA3
 - · In Progress
 - Budget \$125,000
 - Estimated Completion August 2015

Project Status

Current Projects

- Tennis Court Renovation
 - · Complete
 - Budget \$106,899 (Augmentation for State SM Project)
- · Renovation of Campus Curbs & Walkways
 - · In Progress
 - Budget \$142,995
 - Estimated Completion August 2015
- · Student Services Building Window & Wall Repairs
 - Complete
 - Budget \$20,752

Project Status

Current Projects

- · Campus Safety Camera System
 - In Design ITS Department Project
 - · Budget \$300,000
 - Estimated Completion ~ TBD
- · Renovation of Campus Curbs & Walkways
 - · In Progress
 - Budget \$142,995
 - Estimated Completion August 2015
- · Student Services Building Elevator Renovation/Replacement
 - · Assessment Complete Project Postponed for Future Funding
 - Budget \$10,000

Project Status

Current Projects

- · Campus Restroom Renovation Project
 - · Assessment Complete Project Postponed for Future Funding
 - Budget \$35,500
- Sand Volleyball Project
 - Project Re-bid June
 - Budget \$150,000
 - Estimated Completion October 2015
- · Building TE7 Obsolete Lock System
 - Project Re-bid June
 - Budget TBD Potential Augmentation of State SM Project