# ANTELOPE VALLEY COLLEGE

# FACILITIES UPDATE 2018

#### FACILITIES UPDATE

MEASURE AV PROJECT REVIEW

**12 MONTH LOOK AHEAD** 

#### Schedule - August thru July

Planning/Programming	FACILITIES SERVICES					
Design & Approval						
Bid & Award Contracts		MEASURE	AV PROJECTS - 12 MONT	H LOOK AHEAD		As of 8/1
Construction						
	2018 2019					
ACTIVITY	AUGUST SEPTEMBER	OCTOBER NOVEMBE	R DECEMBER JANUARY	FEBRUARY	MARCH APRIL	MAY
Contractor Outreach August 10th						
Setup Program Trailers/Yard						
EIR/CEQA						
PROJECTS - PHASE 1						
Swing Space Phase 1A Project						
(APL & FA4 Modernization)						
Campus Infrastructure Construction						
Swing Space Phase 1B Project			MOVE			
Campus Security						
Marauder Complex						
Sage Hall						
Student Services Building						
Discovery Lab						
PROJECTS - PHASE 2						
The Commons						
SOAR High School						
Cedar Hall						
Joshua Hall						
Gymnasium Renovation (CCCCO Approval)						

#### Swing Space

Phase 1A – Modernization of Buildings FA4 & APL
Occupancy August 20, 2018

Phase 1B – Modular Buildings
Occupancy January 2019
14 Classrooms; 63 Offices

#### Campus Infrastructure

Phase 1 – Campus Utilities Upgrade & New High Voltage Substation

Construction December 2018 thru March 2021

#### Security Building

#### Campus Security - Entry View



Gensler

### **Security Building**

- Demolition December 2018
- Construction December 2018 thru August 2019

### Marauder Complex



#### Marauder Complex

- Demolition January 2019
- Construction February 2019 thru August 2019







- Demolition December 2018
- Construction February 2019 thru February 2021

#### **Student Services**

#### Student Services - View from entry





Gensler

#### **Student Services**

Demolition December 2018
Construction April 2019 thru April 2021

## Discovery Lab



#### Discovery Lab

- Demolition December 2018
- Construction June 2019 thru December 2020

# ANTELOPE VALLEY COLLEGE

### FACILITIES UPDATE

Facilities Services Web Page: avc.edu/administration/facilities services