

ADDENDUM NO. 2

**GYMNASIUM FLOOR REPLACEMENT
BID# AVC2015/2016-19
Project #16-251**

Antelope Valley Community College District
Lancaster, CA

March 11, 2016

Ledesma & Meyer Construction Co., Inc.
9441 Haven Avenue
Rancho Cucamonga, CA 91730

NOTICE TO BIDDERS

This Addendum forms a part of the Contract and modifies the original documents dated March 11, 2016. It is intended that all work affected by the following modifications shall conform to the related provisions and general conditions of the contract of the original drawings and specifications. Modify the following items wherever appearing in any drawing or sections of the specifications. Acknowledge receipt of Addendum No. 2 in the space provided on the Bid Form. Failure to do so may subject bidder to disqualification.

1. CHANGES TO THE PROJECT MANUAL

1.1 Reference Specification 00020 Notice To Contractors Calling for Bids

Revise paragraph 6 to read: Contract Time. The Contractual start date to commence tentatively on **April 19, 2016, with a construction start of May 23, 2016** and finish within the contractual time duration as set forth within the contract documents

1.2 Reference Section 01310 – Project Construction Schedule:

Replace Specification Section 01310 Project construction schedule in its entirety with the attached 01310 Project Construction Schedule.

End of Addendum 2

Attachments:
01310 – Project Construction Schedule

Activity ID	Activity Name	Start	Finish	2016																									
				F	March	April	May	June	July	August	S	October	N																
				0	1	2	0	1	2	0	1	2	0	1	2	0	1	2	3	0	1	2	0	1	2	0	0	1	2

AVC 2016 SUMMER PROJECTS

GENERAL PROJECT INFORMATION

PRE BID INFORMATION

PB-00-00	documents ready for distribution	18-Feb-16*	18-Feb-16
PB-00-01	complete set of docs issued	22-Feb-16*	22-Feb-16
PB-00-02	pre-bid meeting	04-Mar-16*	04-Mar-16
PB-00-03	last RFI accepted	11-Mar-16*	11-Mar-16
PB-00-04	last addendum issued	14-Mar-16*	14-Mar-16
PB-00-05	bids opened	18-Mar-16*	18-Mar-16

- documents ready for distribution
- complete set of docs issued
- pre-bid meeting
- last RFI accepted
- last addendum issued
- bids opened

GENERAL INFORMATION

GI-00-06	district purchased items ordered (if applicable)	21-Mar-16*	27-May-16
GI-00-11	notice of intent to award	08-Apr-16	08-Apr-16
GI-00-00	avc board meeting	11-Apr-16*	11-Apr-16
GI-00-01	notice of award/ contracts issued for signature	12-Apr-16*	12-Apr-16
GI-00-02	signed contracts & docs due back to Imcci	19-Apr-16*	19-Apr-16
GI-00-03	contractual start/ notice to proceed issued	19-Apr-16*	19-Apr-16
GI-00-04	schedule of values approved	20-Apr-16	20-Apr-16
GI-00-05	long lead time orders made	27-Apr-16	27-Apr-16
GI-00-07	pre-construction meeting	29-Apr-16*	29-Apr-16
GI-00-08	Imcci mobilization	02-May-16*	02-May-16
GI-00-09	last day of spring session	03-Jun-16*	03-Jun-16
GI-00-10	DSA APPROVED DRAWINGS RECEIVED (if applicable)	20-Jun-16*	20-Jun-16

- district purchased items ordered (if applicable)
- notice of intent to award
- avc board meeting
- notice of award/ contracts issued for signature
- signed contracts & docs due back to Imcci
- contractual start/ notice to proceed issued
- schedule of values approved
- long lead time orders made
- pre-construction meeting
- Imcci mobilization
- last day of spring session
- DSA APPROVED DRAWINGS RECEIVED (if applicable)

GYMNASIUM FLOOR REPLACEMENT

GYMNASIUM

GM-04-00	prepare & submit shop drawings/ submittals	13-Apr-16	19-Apr-16
GM-00-01	review & approve shop drawings/ submittals	20-Apr-16	21-Apr-16
GM-00-02	contractor mobilization/ construction start	23-May-16	23-May-16
GM-04-20	electrical safe off (center)	23-May-16	23-May-16
GM-04-01	selective demolition (center)	23-May-16	27-May-16
GM-04-18	install temp fencing and toilets	23-May-16	23-May-16
GM-04-21	electrical demolition (center)	26-May-16	26-May-16
GM-04-02	laser level, sleeper system install (center)	31-May-16	06-Jun-16
GM-04-22	electrical rough in (center)	07-Jun-16	09-Jun-16
GM-04-08	install robbins flooring over sleeper system (center)	10-Jun-16	16-Jun-16
GM-04-09	remove bleachers from walls	17-Jun-16	17-Jun-16
GM-04-03	electrical safe off (sides)	20-Jun-16	20-Jun-16

- prepare & submit shop drawings/ submittals
- review & approve shop drawings/ submittals
- contractor mobilization/ construction start
- electrical safe off (center)
- selective demolition (center)
- install temp fencing and toilets
- electrical demolition (center)
- laser level, sleeper system install (center)
- electrical rough in (center)
- install robbins flooring over sleeper system (center)
- remove bleachers from walls
- electrical safe off (sides)



- Remaining Work
- ▬ Actual Work
- ▬ Critical Remaining Work
- ▬ % Complete

AVC 2016 SUMMER PROJECTS

Ledesma & Meyer Construction Co. Inc.

Page 1 of 2 2016

ADD NO. 2 BID SCHEDULE			
Date	Revision	Checked	Approved
18-Mar...	Addendum No. 2	MTO	MTO

